G. R. S. 59]

GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1900-01

~~191~~.

(Murrai)

File No. 101

Serial Nos.

Papers Filed.

Month—

SUBJECT.

Passing measurement bill for Rupees 80-77 on account of the repairs executed to the Sri Venkataramanaswami Temple Bangalore Fort

PREVIOUS REFERENCES.

LATER REFERENCES.

Report

GA 80/8/1900

As per orders of the Inspl Secretary, the works executed in connection with the Venkataramanaswamy's Temple at Fort Banga-lore by Contractor Narasimha Naidu were checked by me & I herewith submit the measurement Bill for works done in connection with it, amounting to Rs 80-7-7.

Bangalore
15th Aug 1900

P. Kennedy Major 2nd
Inspl Officer

Measurement of work done at Venkatramanaswamy's Temple Fort Bangalore City

Particulars	No	Dimensions L	B	D	Total
Flooring with Cudapah slabs	1	9	9	-	81
Cement pointing to the same	1	9	9	-	81
Removing old thick slabs from Anjana's place & Cookroom Lump Sum 1 Rs					
Brick in chunam					
Raising wall of Chimney	2	9	4	1 1/4	90
" " "	1	7	5	1 1/4	43 3/4
" " "	1/2	7	5	1 1/4	21 7/8
			Total		155 5/8
Honeywood work					
Rafters	6	8 1/2	1/4	5/12	5 5/16 cft
Terrace work over chimney	1	8	6	-	48 sqrs
Flooring with 4" of concrete plastering over 1 1/2" thick chunam					
Cooking place	1	2 1/4	1 1/2		3 3/8
" "	1	6 1/2	3		19 1/2
" "	1	4	3 3/4		15
" "	1	3	1 1/4		3 3/4
			Total		41 5/8 sqrs
Plastering with chunam					
Chimney walls outside	2	4	5		90
" "	1	6 1/4	4 1/2		28 1/4
" "	1	6 1/4	1 3/4		10 15/16
" " inside	2	6 1/4	4		50
" " "	2	7	5		70
1/2" proof	1	7	2		14
			Total		21 3/16 sqrs
Flooring cooking place with 9" thick from old slabs	1	3 1/2	1		3 1/2

(9)

Flooring &c	1	6½	5	32½	
				·36 Sqrs @ S. 2 Rs	
Removing 9" thick slabs &c &c	5			Lump Sum	4 Rs
Dismantling old concrete	1	9	9	81 Sft	

Watermasking

Chunnam made & outside as per plan towards				2·63 Sqrs	
Brindavanam				1·00 Sqr	
Aryamala-temple mandapam	5	9	8	3·20	
verandah	3	9	8	2·16	
				8·99 Sqrs	

Bhandaramurthy Naick.
Mysore Overseer

(5)

Abstract of Estimate for Work done at Venkataramanaswamy

[Muz.] Temple Fort Bangalore City

Particulars	Per	Rate	Quantity	Cost
Flooring with cadapah slabs	Sqr	13 . .	·81	10 8 .
Cement pointing the same	Sqr	3 . .	·81	2 7 .
Removing old & thick slabs	Lump Sum			1 . .
Brick in chunam	Cft	. 2 8	155-5/8	26 11 6
Wainscot work	Cft	2 4 .	5 5/16	11 15 3
Terrace work	Sqr	22 . .	·48	10 9 .
Flooring with 4" concrete & plastering	Sqr	5 .	·41 5/8	2 1 8
Plastering with chunam	Sqr	2 8 .	2·63 3/16	6 15 .
Flooring cook room with old slabs	Sqr	Lump Sum		2 . .
Removing 9" thick slabs & & &		Lump Sum		4 . .
Dismantling old concrete	Sft	. . 2	81 sft	. 13 8
Whitewashing	Sqr	. 2 6	8·99	1 6 6
			Total Rs	80 7 7

Bhendasamy Naik
Inspector Overseer

Sanctioned for Rs.

in Govt. Pres

No. dated

Measurement of work done on repairing a room in the Venkatramana swamys Temple Fort Bangalore - work done by Contractor Imaraba.

Details of work	No	Dimensions			Contents	For	Rate	Amount		
Room in Ammanavaru's temple.										
Flooring Cudapa slabs.	1	9	9½	-	.86	Sqrs	16 - -	13	12	-
Cement pointing	1	9	9½	-	.86	do	4 - -	3	7	6
Removing old & thick slabs from the room to Cook room						Simpleum		2	-	-
Repairs and white washing.										
4 Brick layers at 12 Annas =					3-0-0					
2 Coolies at 5 Annas =					0-10-0					
3 Chengolies at 2½ Annas =					0-8-0					
					4-2-	Simpleum		1	2	-
							Total Rs	23	5	6

Dated 18th April 1900
Bangalore

Measurement of work done on building a new chimney to the cooking place at Venkatrowcunaswamys Temples Forbes Bungalows (6)

Work done by Contractor Macrappa.

Particulars of work	No	Dimensions			Contents	Per	Rate			Amount		
Brick in chunnam over roof												
Raising walls of chimney.	2	9	1¼	4¾	107							
Do Do -	2	6½	1¼	4¼	69							
Pubby over ends of walls	2	7	¾	¼	3							
Do Do	2	9½	¾	¼	7							
					186	Cft	-	3	-	34	14	
Masonry work												
Rafters for roof	6	8½	¼	5/12	5⅓	Cft	2	8	-	13	5	4
Terrace work												
over chimney	1	6	6	-	·48	Sqrs	24	-	-	12	-	
Flooring 4" of Concrete & plastering over it with chunnam												
Cooking place	1	2½	1½	-	4							
Do Do	1	6¾	3	-	20							
Do Do	1	4	4	-	16							
Do Do	1	3	1½	-	5							
					·45	Sqrs	5	6	-	2	7	6
Slates 3/4 foot thick from old slates -												
Flooring Cooking place	1	3½	1	-	3½							
Do Do	1	6½	5	-	32½							
					36	Sqrs	2	8		3	-	-
Plastering with chunnam												
chimney walls outside	2	9	5¼	-	95							
Do - Do -	1	6½	4¾	-	31							
Do — Do -	1	6½	2	-	16							
Do - inside	2	6½	4	-	62							
Do - Do -	2	7	5¼	-	74							
Old roof.	1	9	2	-	18							
					2-96	Sqrs	2	8	-	7	8	

Whitewashing as per plastering and (1.00) Brundah				4600	sqrs		-	4	-	1	-	-
Removing 9" thick slabs. 10ft long each	—			5	Nos		8	8	-	3	-	-
Dismantling old Concrete & parapets of roof	1	9	9	81	sqs.		-	-	2	-	13	8
Bringing from outside and fixing one oralkal cut 1ft thick (3×4) Duly horizontally and vertically at cooking room & closing bath rooms	—						8	8	-	3	-	-
						Total				81	1-	6

Dated 16th June 1900
Bangalore —

a/ Superintending Officer

Contractor.

— వ్యాసుంరలు నంసిద్ధినదవలుబకాం
యిసుంళతంపేం శ్రేంటరవరే
రుం శ్వరాలు ఇటే -

సిం క్రీ 1900 నోయినవి లగస్వకాంత్రీలకు 3 ంరల్లు
ఇభంగళుంరు రాంద్రాం శంభనవ్యాప్తోయుల్లాయిరు
వకింప్రాప్తుతో మాంరధ్వశకినిదశ్రీ విల్ఫ్ —
ఇభంగళుంరు కోంల్లపోయుల్లాయిు కలవ
భూమురాంజ్లోంద్ర నంస్మశక్తికాంత్రీలబనల్లనాం
నువుంరినిదశాం మగాంరిగళికాంశినని శీ 1898
నోయిదవిరిశంశ్వరు కాంత్రీలకు 3 ంరల్లు యుం
టవుంరురూంశాయిగళు కావశియుంశాల
శ్వేలలుంఱిదాంరశిల్పకోంప్పుయిరుత్తేదనో.
లభిల్లు బాంశకు 76 — ం — 4 శ్రీబాంధశరబిల్పకాం
గియిరుత్తే - యిాం బాంశకు వోంశలగు వుకర్త
యిాంఱిశీనాంనుసిదంతికాంత్రీలబనల్లాయుూవు
శ్రీలు అదరశ్వయిరువ. శ్రీశీంకటరవణాంశ్వా
లియువరదేలవన్ధినదల్లాయుూనిరవుంరినిసి

(2) Order No 286 Dt 31.8.00
Enl

The accompanying Measurement Bill for Rs 80-7-7 ~~being the cost of certain~~ on account of the repairs executed to the Sri Venkataramanaswamy temple, Bangalore Fort, under ~~of~~ instruction of the Murzai Superintendent is sanctioned & forwarded to the Comptt for audit & payment, the charge being met from the State Grant of Rs 15000 - provided in the current year's Murzai Budget

21
Murz Secy

To
The Comptr
with
abstract &
with Measurement Bill

MUZRAI

189

From /

To The Comptr

Dated 31. 8. 00

Despatched 1. 9. 00

Received

General No. 2-86 x 29

Muzrai F. No.

Enclosure No. 1